

ARR0001030

JINDERA ANNUAL **REHABILITATION REPORT**Saturday 12 February 2022 to Saturday 11 February 2023





Contents

Summary table	3
Important	3
Project description	4
Life of mine	4
Current development consents, leases and licences	4
Changes to land ownership and land use	4
Surface disturbance and rehabilitation activities during the reporting period	5
Disturbance and rehabilitation statistics	7
Current disturbance and rehabilitation progression	7
Rehabilitation key performance indicators (KPIs)	7
Progressive achievement of established rehabilitation	8
Variation to the rehabilitation schedule	8
Rehabilitation monitoring and research findings	9
Rehabilitation monitoring	9
Status of performance against rehabilitation objectives and rehabilitation completion criteria	9
Outcomes of rehabilitation research and trials	12
Attachment 1 – Reporting Definitions	14
Attachment 2 – Definitions	17
Attachment 3 – Stakeholder consultation	23
Attachment 1 - Plans	25



Summary table

DETAIL	
Mine	Jindera
Reference	ARR0001030
Annual report period commencement date	Saturday 12 February 2022
Annual report period end date	Saturday 11 February 2023
Forward program	FWP0001003
Mining leases	ML 1730 (1992)
Lease holder(s)	PGH Bricks & Pavers Pty Ltd
Contact	Georgina Thompson

Date of submission

Important

The department may make the information in your report and any supporting information available for inspection by members of the public, including by publication on its website or by displaying the information at any of its offices. If you consider any part of your report to be confidential, please communicate this to the department via the message function on this submission within the NSW Resources Regulator Portal.

Mine details

Project description

Jindera Clay Mine is located off Hueske and Urana Roads, adjacent to the Albury Brickworks approximately 2km south of the township of Jindera and 11km northwest of Albury. The mine is situated on Lot 4 DP 581243, and located in the Greater Hume Shire Council local government area.

Mining Lease (ML) 1730 covers operations within the active mine and is approximately 23.19 hectares in size. The brickworks is located directly south of the ML boundary. ML 1730 was granted 21st February 2016 and expires 12th February 2037. Development Consent No.10.2014.30 was approved on 31 March 2015 by the Greater Hume Shire Council for "the continuation of existing use operations in movement of the extraction area". Mining Lease 1730 was granted on 9th March 2016 for the extraction of Structural Clay and expires on the 12th February 2032.

Life of mine

9 years

Current development consents, leases and licences

Development consents granted under the Environmental Planning and Assessment Act 1979

Authorisations covering the mining area granted under the Mining Act 1992

ML 1730 (1992)

Any other approvals, licences, or authorities issued by government agencies that are relevant to the progress of mining operation and rehabilitation activities

Summary of the scope and/or purpose of the new applications or modifications to existing approvals (if applicable)

There have been no changes to the status of these approvals during the reporting period.

Changes to land ownership and land use

There have been no changes to land ownership or use during the reporting period.

ARR0001030 | Saturday 12 February 2022 to Saturday 11 February 2023

NSW Resources Regulator



Surface disturbance and rehabilitation activities during the reporting period

Surface disturbance and rehabilitation activities that were conducted and an analysis of the progress against the rehabilitation schedule

No rehabilitation has been undertaken in this reporting period; consistent with the rehabilitation schedule detailed in the forward program.

Rehabilitation planning activities that were conducted, including any specialist studies

No rehabilitation planning activities or specialist studies were undertaken during the reporting period.

Overview of subsidence repair and/or remediation works undertaken

No subsidence repair and/or remediation works were undertaken during the reporting period.

Overview of rehabilitation management and maintenance activities

Weed spraying has been undertaken as required on site in line with the expectations set in the previous ARR.

Details of any rehabilitation actions taken as required by any letters, notices or directions issued by government agencies, including the NSW Resources Regulator

No specific requests, notices or directions were received by any government agencies during the reporting period.

Details of any rehabilitation areas that have achieved the final land use

No rehabilitation areas yet have achieved their final land use; consistent with the rehabilitation timeline detailed in the forward program.

ARR0001030 | Saturday 12 February 2022 to Saturday 11 February 2023



Key production milestones

MATERIAL	UNIT	FWP0001003 YEAR 1	THIS REPORT
Stripped topsoil (if applicable)	(m ³)	0	600
Rock/overburden	(m ³)	0	0
Ore	(Mt)	0.02	0.019
Reject material ¹	(Mt)	0	0
Product	(Mt)	0	0

[.]

¹ This includes coarse rejects, tailings and any other wastes resulting from beneficiation.

Disturbance and rehabilitation statistics

Current disturbance and rehabilitation progression

ELEMEN	NT	UNIT	FWP0001003 YEAR 1	THIS REPORT
A Total su footprin	rface disturbance t	(ha)	14.88	14.88
B Total ac	tive disturbance	(ha)	14.88	14.88
C Land pre	epared for rehabilitation	(ha)	0	0
D Ecosyste establish	em and land use nment	(ha)	0	0
E Ecosyste develop	em and land use ment	(ha)	N/A	0
F Rehabili	tation completion	(ha)	N/A	0

Rehabilitation key performance indicators (KPIs)

ELEMENT	UNIT	FWP0001003 YEAR 1	THIS REPORT
G Total new active dis	sturbance (ha)	0	0
H New rehabilitation during annual repo	()	0	0
J Annual rehabilitation disturbance ratio	on to %	0	0
I Established rehabil	itation (ha)	N/A	0
K Rehabilitated land footprint	to total mine %	N/A	0



Progressive achievement of established rehabilitation

	ELEMENT	UNIT	THIS REPORT
L	Established rehabilitation - agricultural final land uses	%	0
M	Established rehabilitation - native ecosystem final land uses	%	0
N	Established rehabilitation - other/non-vegetated final land uses	%	0

Variation to the rehabilitation schedule

Identify the components of the most recent forward program that were not achieved

N/A

Key factors that delayed progressive rehabilitation

N/A

Outline actions that will be included in the forward program and carried out to minimise disturbance and undertake progressive rehabilitation as far as reasonably practical

N/A

Rehabilitation monitoring and research findings

Rehabilitation monitoring

The rehabilitation monitoring carried out in the annual reporting period

No specific monitoring or specialist reporting have been undertaken throughout the reporting period.

Status of performance against rehabilitation objectives and rehabilitation completion criteria

The monitoring program that has been implemented

Rehabilitation monitoring will be carried out in accordance with the approved Jindera Clay Mine Rehabilitation Management Plan.

Are all rehabilitation areas in Landform Establishment phase or higher represented in the monitoring program to assess performance against the rehabilitation objectives and approved or, if not yet approved rehabilitation completion criteria and final landform and rehabilitation plan?

NO

Year rehabilitation areas will be included as part of the monitoring program

N/A

An appraisal of whether rehabilitation is moving towards achieving the proposed rehabilitation objectives, approved or, if not yet approved, rehabilitation completion criteria and final landform and rehabilitation plan as soon as reasonably practicable.

Domain 1 (access and haul roads): To remain for the duration of the MOP period. As such, no rehabilitation has occurred during the reporting period.

Domain 3 (pit sump and Dam 1): Dam 2 has been decommissioned and filled with overburden as planned in the MOP. The main pit sump will not be rehabilitated during the MOP period.

Domain 4 (Overburden Emplacement): Overburden was moved to the previous location of Dam 2 during the 2020 - 2021 reporting period. Topsoil has been relocated to the noise bund/tree screen on the east border of the ML boundary in previous reporting periods. No further overburden emplacement has occurred during the reporting period. Once mining is complete the bund will be utilised to fill voids and batter slopes, which will not occur during this MOP period.

Domain 5: (Stockpiled Material) Material continues to be Material continues to be stockpiled within the ML boundaries, extending to the pit area as required. Stockpiles are unlikely to

ARR0001030 | Saturday 12 February 2022 to Saturday 11 February 2023



remain on site at the completion of extraction activities. Should some excess product material be available it will be incorporated into the final landform by filling voids and battering slopes to 3 horizontal: 1 vertical (3H:1V) angles.

Domain 6 (Open Cut Void): This domain will continue to expand through the MOP period/mine life. Once slopes in the void are final, they will be filled with overburden. Slopes will be battered to 3H:1V angle and grassland established.

Appraisal description

Rehabilitation is moving towards achieving the final land use as soon as reasonably practicable.

Rehabilitation monitoring program findings

Little rehabilitation has commenced on the site to date and as such, no specific monitoring activities have been

undertaken during the reporting period.

Performance issues and their causes including identification of any knowledge gaps that must be addressed

Ν	ı	i	ı
ı,	V	ı	ı



Outcomes of rehabilitation research and trials

RRT NUMBER	PROJECT/TRIAL OBJECTIVE OF TRIAL/PR	OJECT METHODOLOGY	EXPECTED DATE OF COMPLETION	UPDATED DATE OF COMPLETION	STATUS	ON TRACK?	ON TRACK UPDATE	
---------------	-------------------------------------	-------------------	-----------------------------	-------------------------------	--------	--------------	-----------------------	--

ARR000103

-

ARR0001030 | Saturday 12 February 2022 to Saturday 11 February 2023



N/A



Attachment 1 – Reporting Definitions

REP	ORTING CATEGORY	DEFINITION
A 1	Total disturbance footprint – surface disturbance	All areas within a mining lease that either have at some point in time or continue to pose a rehabilitation liability due to surface disturbance activities.
		The total disturbance footprint is the sum of the total active disturbance, decommissioning, landform establishment, growth medium development, ecosystem and land use establishment, ecosystem and land use development and rehabilitation completion (see definitions below).
		Underground mining operations should not include the footprint of underground mining areas/subsidence management areas in the total disturbance footprint.
A2	Underground Mining Area	Underground mining operations areas/subsidence management areas.
В	Total active disturbance	Includes on-lease exploration areas, stripped areas ahead of mining, infrastructure areas, water management infrastructure, sewage treatment facilities, topsoil stockpile areas, access tracks and haul roads, active mining areas, waste rock emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped) and temporary stabilised areas (e.g. areas sown with temporary cover crops for dust mitigation and temporary rehabilitation).
С	Rehabilitation – land preparation	Includes the sum of all disturbed land within a mining lease that have commenced any, or all, of the following phases of rehabilitation—decommissioning, landform establishment and growth medium development. Refer to the glossary of terms in this document for the definition of these phases of rehabilitation.



REPO	ORTING CATEGORY	DEFINITION
D	Ecosystem and land use establishment	Includes the area which has been seeded/planted with the target vegetation species for the intended final land use. However, vegetation has not matured to a stage where it can be demonstrated that it will be sustainable for the long term and or require only a maintenance regime consistent with target reference/analogue sites.
		Typically, rehabilitation areas would be in this phase for at least two years (and usually more) before rehabilitation can be classified as being in the ecosystem and land use development phase. This phase does not apply to infrastructure areas that are being retained as part of final land use for the site.
E	Ecosystem and Land Use Development	Rehabilitation has matured to a level where target revegetation outcomes are on a trajectory towards meeting the final rehabilitation objectives and rehabilitation completion criteria (as verified by monitoring). This phase includes infrastructure areas that are to be retained for an
		approved post mining land use, following completion of all necessary measures to render the infrastructure fit for this purpose (for example structural integrity).
F	Rehabilitation Completion	The NSW Resources Regulator has determined in writing that the mining area has achieved the approved rehabilitation objectives and approved rehabilitation completion criteria and final landform and rehabilitation plan following the submission of Form: ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate and/or notification of mine or petroleum site closure.
G	New active disturbance area	The area of any new active disturbance that has been created during the annual reporting period (definition A1 in Table 5).
Н	New rehabilitation commenced during annual reporting period	The sum of any new rehabilitation commenced in the annual reporting period. These areas may be in the rehabilitation land preparation phase or the ecosystem & land use establishment phase (definitions C and D in Table 5).
1	Established rehabilitation (hectares)	The total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5).



REP	ORTING CATEGORY	DEFINITION
J	Annual rehabilitation to disturbance ratio	The rehabilitation to disturbance ratio (H/G) indicates how many hectares of new rehabilitation are undertaken for each hectare of land disturbed during the year. A ratio of 1/1 indicates that the area of new rehabilitation and disturbance in that year are the same.
К	% Rehabilitated land to total mine footprint	The proportion of the total mine footprint (area of land that has been disturbed by past or present surface disturbance activities) that has established rehabilitation (I/A1 x 100). For open cut mining, the proportion of the total mine footprint verified to be "established rehabilitation" should substantially increase as an operation progresses towards mine closure.
L	Established rehabilitation for agricultural final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to an agricultural final land use.
M	Established rehabilitation for native ecosystem final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or rehabilitation completion phase (definitions E & F in Table 5) that have been returned to native ecosystem final land use.
N	Established rehabilitation for other/non-vegetated final land uses (hectares)	The percentage of total area of land that is verified to be within either the ecosystem and land use development phase or the rehabilitation completion phase (definitions E & F in Table 5) that have been returned to other/non-vegetated final land use.



Attachment 2 – Definitions

WORD	DEFINITION			
Active	In the context of rehabilitation, land associated with mining domains is considered 'active' for the period following disturbance until the commencement of rehabilitation.			
Active mining phase of rehabilitation	In the context of rehabilitation, the active mining phase of rehabilitation constitutes the rehabilitation activities undertaken during mining operations such as salvaging and managing soil resources, salvaging habitat resources, and native seed collection. This phase also includes management actions taken during operations to manage risks to rehabilitation and enhance rehabilitation outcomes such as selective handling of waste rock and management of tailings emplacements.			
Analogue site	In the context of rehabilitation, an analogue site is a 'reference site' that represents an example of the defining characteristics (such as vegetation composition and structure or agricultural productivity) of the final land use. Characteristics of analogue sites can be assessed to develop the rehabilitation objectives and completion criteria for final land use domains.			
Annual rehabilitation report and forward program	As described in the Mining Regulation 2016.			
Annual reporting period	As defined in the Mining Regulation 2016.			
Closure	A whole-of-mine-life process, which typically culminates in the relinquishment of the mining lease. It includes decommissioning and rehabilitation to achieve the approved final land use(s).			
Decommissioning	The process of removing mining infrastructure and removing contaminants and hazardous materials.			
Decommissioning Phase of Rehabilitation	Activities associated with the removal of mining infrastructure and removal and/or remediation of contaminants and hazardous materials. In the context of the rehabilitation management plan this phase of rehabilitation may also include studies and assessments associated with decommissioning and demolition of infrastructure or works carried out to make safe or 'fit for purpose' built infrastructure to be retained for future use(s) following lease relinquishment.			



WORD	DEFINITION			
Department	The Department of Regional NSW.			
Disturbance	See Surface Disturbance.			
An area that has been disturbed and that requires rehabilitation. This may include areas such as on-licence exploration areas, stripped are mining, infrastructure areas, water management infrastructure, sewage facilities, topsoil stockpile areas, access tracks and haul roads, active min waste emplacements (active/unshaped/in or out-of-pit), tailings dams (active/unshaped/uncapped), and areas requiring rehabilitation that are stabilised (i.e. managed to minimise dust generation and/or erosion).				
Domain	An area (or areas) of the land that has been disturbed by mining and has a specific operational use (mining domain) or specific final land use (final land use domain). Land within a domain typically has similar geochemical and/or geophysical characteristics and therefore requires specific rehabilitation activities to achieve the associated final land use.			
Ecosystem and Land Use Development	This phase of rehabilitation consists of the activities to manage maturing rehabilitation areas on a trajectory to achieving the approved rehabilitation objectives and completion criteria. For vegetated land uses this phase may include processes to develop characteristics of functional self-sustaining ecosystems, such as nutrient recycling, vegetation flowering and reproduction, and increasing habitat complexity, and development of a productive, self-sustaining soil profile. This phase of rehabilitation may include specific vegetation management strategies and maintenance such as tree thinning, supplementary plantings and weed management.			
Ecosystem and Land Use Establishment	This phase of rehabilitation consists of the processes to establish the approved final land use following construction of the final landform. For vegetated land uses this rehabilitation phase includes establishing the desired vegetation community and implementing land management activities such as weed control. This phase of rehabilitation may also include habitat augmentation such as installation of nest boxes.			
Exploration	Has the same meaning as that term under the State Environmental Planning Policy (Mining, Petroleum Production and Extractive Industries) 2007.			



WORD	DEFINITION		
Final landform and As defined in the Mining Regulation 2016. rehabilitation plan			
Final land use	As defined in the Mining Regulation 2016.		
Form and way	Means the form and way approved by the Secretary. Approved form and way documents are available on the Department's website.		
Growth Medium Development	This phase of rehabilitation consists of activities required to establish the physical, chemical and biological components of the substrate required to establish the desired vegetation community (including short lived pioneer species.		
	This phase may include spreading the prepared landform with topsoil and/or subsoil and/or soil substitutes, applying soil ameliorants to enhance the physical, chemical and biological characteristics of the growth media, and actions to minimise loss of growth media due to erosion.		
Habitat Has the same meaning as that term under the <i>Biodiversity Conservation Act 2</i> the <i>Fisheries Management Act 1994</i> (as relevant).			
Indicator	An attribute of the biophysical environment (e.g. pH, topsoil depth, biomass) that can be used to approximate the progression of a biophysical process. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion (i.e. defined end point). It may be aligned to an established protocol and used to evaluate changes in a system.		
Land	As defined in the <i>Mining Act 1992</i> .		
Landform Establishment	This phase of rehabilitation consists of the processes and activities required to construct the final landform. In addition to profiling the surface of rehabilitation areas to the approved final landform profile this phase may include works to construct surface water drainage		
	features, encapsulate problematic materials such as tailings, and prepare a substrate with the desired physical and chemical characteristics (e.g. rock raking or ameliorating sodic materials).		
Large mine	As defined in the Mining Regulation 2016.		
Lease holder	The holder of a mining lease.		



WORD	DEFINITION			
Life of mine	The timeframe of how long a mine is approved to mine, from commencement to closure.			
Mine rehabilitation portal	Means the NSW Resources Regulator's online portal that lease holders must use (via registered account) to: upload rehabilitation geographical information system (GIS) spatial data develop rehabilitation GIS spatial data (using online tracing functions) generate rehabilitation plans and rehabilitation statistics using the map viewer and Rehabilitation Key Performance Indicator functionalities. Data submitted to the mine rehabilitation portal is collated in a centralised geodatabase for use by the NSW Resources Regulator to regulate rehabilitation performance of lease holders.			
Mining area	As defined in the <i>Mining Act 1992</i> .			
Mining domain	A land management unit with a discrete operational function (e.g. overburden emplacement), and therefore similar geophysical characteristics, that will require specific rehabilitation treatments to achieve the final land use(s).			
Mining land	As defined in the <i>Mining Act 1992</i> .			
Native vegetation	Has the same meaning as that term under section 60B of the <i>Local Land Services Act</i> 2013.			
Overburden	Material overlying coal or a mineral deposit.			
Performance indicator	An attribute of the biophysical environment (for example pH, slope, topsoil depth, biomass) that can be used to demonstrate achievement of a rehabilitation objective. It can be measured and audited to demonstrate (and track) the progress of an aspect of rehabilitation towards a desired completion criterion, that is, a defined end point. It may be aligned to an established protocol and used to evaluate changes in a system.			



WORD	DEFINITION			
Phases of rehabilitation	The stages and sequences of actions required to rehabilitate disturbed land to achie the final land use. The phases of rehabilitation are: active mining decommissioning landform Establishment growth medium development ecosystem and land use establishment ecosystem and land use development.			
Progressive rehabilitation	The progress of rehabilitation towards achieving the approved rehabilitation completion criteria. This may be described in terms of domains, phases, performance indicators and rehabilitation completion criteria.			
Rehabilitation Completion	The final phase of rehabilitation when a rehabilitation area has achieved the approved rehabilitation objectives and rehabilitation completion criteria for the final land use. Rehabilitation areas may be classified as complete when the NSW Resources Regulator has determined in writing that the relevant rehabilitation obligations have been fulfilled following submission of Form ESF2 Rehabilitation completion and/or review of rehabilitation cost estimate application by the lease holder.			
Rehabilitation Completion criteria	As defined in the Mining Regulation 2016.			
Rehabilitation cost estimate	As defined in the Mining Regulation 2016.			
Rehabilitation management plan	As defined in the Mining Regulation 2016.			
Rehabilitation objectives	As defined in the Mining Regulation 2016.			
Rehabilitation risk assessment	As defined in the Mining Regulation 2016.			
Rehabilitation schedule	The defined timeframes for progressive rehabilitation set out in the forward program.			



WORD	DEFINITION			
Relevant stakeholders	Means any persons or bodies who may be affected by the mining operations, including rehabilitation, carried out on the lease land, and includes: the relevant development consent authority the local council the relevant landholder(s) community consultative committee (if required under the development consent) or equivalent consultative group affected land holder(s) government agencies relevant to the final land use affected infrastructure authorities (electricity, telecommunications, water, pipeline, road, rail authorities) local Aboriginal communities, and any other person or body determined by the Minister to be a relevant stakeholder in relation to a mining lease.			
Risk	The effect of uncertainty on objectives. It is measured in terms of consequences and likelihood (AS/NZS ISO 31000:2009).			
Secretary	The Secretary of the Department.			
Security deposit	An amount that a mining lease holder is required to provide and maintain under a mining lease condition, to secure funding for the fulfilment of obligations under the lease (including obligations that may arise in the future).			
Surface disturbance	Includes activities that disturb the surface of the mining area, including mining operations, ancillary mining activities and exploration.			
Tailings	A combination of the fine-grained solid material remaining after the recoverable metals and minerals have been extracted from the mined ore, and any process water ² .			
Waste	Has the same meaning as that term under the <i>Protection of the Environment Operations Act 1997</i> .			

² Commonwealth of Australia (DITR), 2007. *Tailings Management*.



Attachment 2 – Rehabilitation Complaints

DATE	COMPLAINANT	COMPLAINT DETAILS	RESPONSE DETAILS	STATUS OF RESPONSE	DATE RESPONSE COMPLETED (IF APPLICABLE)
------	-------------	-------------------	------------------	-----------------------	---

ARR0001030 | Saturday 12 February 2022 to Saturday 11 February 2023



Attachment 3 – Stakeholder consultation

DATE	STAKEHOLDER	CONSULTATION ACTIVITIES AND FORMS	MATTERS SUBJECT TO CONSULTATION	ACTIONS TAKEN
------	-------------	-----------------------------------	---------------------------------	---------------

ARR0001030 | Saturday 12 February 2022 to Saturday 11 February 2023



Attachment 4 - Plans

Jindera Plan 1A.pdf Jindera Plan 1B.pdf

Annual Report (LARGE MINE) v1.3